## **EROSION AND SEDIMENTATION CONTROL**

PRIOR TO CONSTRUCTION OR STRIPPING TOPSOIL, THE CONTRACTOR SHALL MAKE PROVISIONS TO PROVIDE "GOOD HOUSE KEEPING" SITE. THESE MEASURES SHALL INCLUDE, BUT ARE NOT LIMITED TO THE FOLLOWING:

1. PROVIDE SILT FENCES AROUND THE PERIMETER OF THE SITE TO REDUCE SILT FROM LEAVING THE SITE.

2. PROVIDE SILT TRAPS AT CATCH BASINS UPON THEIR INSTALLATION TO REDUCE THE AMOUNT OF SILT ENTERING THE SEWER SYSTEM DURING CONSTRUCTION.

3. USE OF A "MUD MAT" OR TEMPORARY TRACKING CONTROL AT THE ENTRANCE OF THE SITE TO MINIMIZE MUD TRACKING FROM THE SITE. (OWNER SHALL CLEAN ADJACENT ROADS ON A REGULAR BASIS).

4. STABILIZE SITE AS SOON AS POSSIBLE BY RE-ESTABLISHING VEGETATIVE GROUND COVER AND AVOIDING BARE SOIL AREAS. ALL AREAS (INCLUDING STOCKPILES) WHERE SITE IMPROVEMENTS ARE NOT EXPECTED TO OCCUR IMMEDIATELY SHALL BE REVEGETATED WITH 100MM OF TOPSOIL AND HYDROSEEDED IN ACCORDANCE WITH 0.P.S.D.

5. ALL DRAINAGE WORKS REQUIRE EROSION/SEDIMENT CONTROL SATISFACTORY TO THE APPROVAL AGENCIES DURING CONSTRUCTION PERIOD AND MUST BE MONITORED AND MAINTAINED ON A REGULAR BASIS TO ENSURE MAXIMUM BENEFIT AND MINIMUM SILT MIGRATION OFF—SITE.

## **ESC PHASING**

PHASE 1
PRIOR TO TOPSOIL STRIPPING AND AREA GRADING. INSTALL SILT FENCE, AND CATCH BASINS PROTECTION.

## PHASE 2

COMPLETE GRADING AND RESTORATION TO DISTURBED AREAS. MAINTAIN SEDIMENT TRAPS BY REMOVAL OF ACCUMULATED SEDIMENTS. INSPECT AND REPAIR DAMAGE TO SILT FENCE ON A REGULAR BASIS.

## PHASE 3

PRIOR TO FINAL PLACING OF TOPSOIL AND SODDING, REMOVE ALL INSTALLATIONS IN PHASE 1 AND PHASE 2.





