



# LEGEND

**Tree Inventory**  
Refer to Table 1 of report dated 2 November 2022, revised 9 December 2022 for tree inventory information. Trees greater than 10cm DBH on and within six metres of the subject property were included in the inventory.

**Tree Removals**  
The removal of 42 trees is required to accommodate the proposed development as indicated with RED labels.

**Tree Preservation**  
Preservation of one tree will be possible without the use of designated tree protection measures. Trees identified for preservation are indicated with GREEN labels.

- Tree Label (GREEN), preservation recommended X
- Tree Label (RED), removal required X
- Tree Label (BLACK), has been removed X
- Tree Label (ORANGE), removal recommended due to condition X
- Minimum Tree Protection Zone (MAGENTA circle)
- Minimum Tree Protection Zone of tree to be removed (RED circle)
- Dripline (GREEN circle) for neighbouring trees
- Surveyed Tree X
- Estimated Tree Location by KFCI .

**Specifications for the Protection and Preservation of Existing Vegetation**

- The following notes are to be included on all tree preservation plans:
- All existing trees, which are to remain, shall be fully protected with hoarding to City standards, erected beyond their "drip line" prior to the issuance of the Erosion and Sediment Control Permit, to the satisfaction of the Community Services Department. Groups of trees and other existing plantings to be protected, shall be treated in a like manner with hoarding around the entire clump(s). Areas within the protective fencing shall remain undisturbed and shall not be used for the storage of building materials or equipment.
  - No rigging cables shall be wrapped around or installed in trees. Surplus soil, equipment, debris or materials shall not be placed over root systems of the trees within the protective fencing. No contaminants will be dumped or flushed where feeder roots of trees exist.
  - The developer or his/her agents shall take every precaution necessary to prevent damage to trees or shrubs to be retained.
  - Where limbs or portions of trees are removed to accommodate construction work, they will be removed carefully in accordance with accepted arboricultural practices.
  - Where root systems of trees are exposed directly adjacent to or damaged by construction work, they shall be trimmed neatly and the area backfilled with appropriate material to prevent desiccation.
  - Where necessary, the trees will be given an overall pruning to restore the balance between roots and top growth or to restore the appearance of the trees.
  - Trees that have died or have been damaged beyond repair, shall be removed and replaced by the owner at the developer's own expense with trees of a size and species as approved by the Community Services Department.
  - If grades around trees to be protected are likely to change, the owner shall be required to take such precautions as dry welling, retaining walls and root feeding, to the satisfaction of the Community Services Department.

| No. | Issue/Revisions   | Date        | By |
|-----|-------------------|-------------|----|
| 1   | Report Submission | 2 Nov 2022  | IB |
| 2   | Report Revision   | 9 Dec 2022  | IB |
| 3   | Figure Revision   | 17 Sep 2024 | IB |
| 4   | Figure Revision   | 24 Sep 2024 | IB |

Base Data: J.D. Barnes Ltd. (topo); Gensler (site plan)

**KUNTZ FORESTRY CONSULTING Inc.**

146 Lakeshore Road West  
PO Box 1267 Lakeshore W PO  
Oakville ON L6K 0B3  
t: 289.837.1871  
e: consult@kuntzforestry.ca  
web: www.kuntzforestry.ca

Client  
CRW 1 LP and CRW 2 LP  
121 King Street West, Suite 200  
Toronto, Ontario M5H 3T9

Property  
2105, 2087, 2097, and 2077 Royal Windsor Drive  
Mississauga, Ontario

**Tree Inventory and Preservation Plan**

|         |                 |        |   |
|---------|-----------------|--------|---|
| Project | P3438           | Figure | 1 |
| Date    | 2 November 2022 |        |   |
| Scale   | 1:250           |        |   |